

CPC Habitat Team 5 Report

11/06/2008

I called Dave this morning and he had tools and material ready to go when we arrived about 9:00. Our team was Dean Grothe, Tim Cassel and Dan McQueen. There was a very short heavy rain just before we arrived so we had wet spots on both floors. We started late because we discussed what to do and then how to do it. We quit at 4:30.

Accomplishments:

- Framed the 1st floor front wall including a small window above the door.
- Framed and blocked the 1st floor and basement stairwell.

Issues Resolved:

Issues to be Resolved:

- Height of 1st floor front wall windows
- Interior wall brickwork
- Front wall stone/brick work
- Rear wall block work

Next Steps:

- Install 3rd cap where needed on 2nd floor wall frames.
- Install 2nd floor ceiling rafters leaving room for access to roof through the trap door.
- Cut and cap 2nd floor stairwell wall frame except for the last stud.
- Finish kitchen interior wall framing.

Materials Needed for Next Time:

- About 20 12' 2x4s
- 4ft level
- Air compressor (on site)
- 2 nail guns (on site)
- Radial arm saw with stand to cut roof cross beams
- Brooms (3 on site)
- Long extension cords (on site)
- Eight foot stepladder (on site)
- Two 10 foot ladder (on site)
- Empty Trash can

Final Comments:

Call Dave an hour before arriving so your materials and tools are ready.
Remember to take photos for report.

Email report to team, other team leaders and Eric.

Dan

