

CPC Habitat Team 5 Report

Date: 02/19/09

Dave had tools and material ready to go when we arrived at 9:00. Our team was George Walgrove, Tim Cassel, Dean Groethe and Dan McQueen. We dug a 4'x 4'x 8" hole and framed it with 2x8 treated wood at the base of the deck stairs for a concrete slab. We cut two 2x4s to fit between each pair of deck railing posts and screwed about ten pickets cut to 37.5" to the 2x4s to form a section of deck railing. We installed 6 of these sections on two sides of the deck. We cut and installed two 7 step risers from 2x12 treated planks with 2x10 treads. The weather was sunny and cloudy with the temperature ranging in the low 40s°. The wind picked up and the temperature dropped in the afternoon making it quite chilly. George and Dan had to leave at 4:00. Tim and Dean worked on and still may be at it?

Accomplishments:

- Built form for deck stairs concrete slab.
- Built deck stairs.
- Installed 6 sections of deck railing.

Issues Resolved:

- Deck stairs design

Issues to be Resolved:

Next Steps:

- Finish deck and stairs railings
- Cap railings with 2x6 caps
- Mix concrete and pour slab at foot of deck stairs
- Install insulation so contractor can do the wallboard next week

Materials Needed for Next Time:

- All other tools are on site
- We used power generator
- Insulation
- All other material on site



Final Comments:

- Call Dave an hour before arriving so your materials and tools are ready.
- Remember to take photos for report. (Attached)
- Email report to team, other team leaders and Eric.

Dan

